KARIN KOMERC MD DOO
Br 01/240007616
Dana 11.03.2024.

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	Karin Komerc MD doo	Novosadski put br.128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

1. Privremena situacija 952-855-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/220002231 od 03.02.2022 Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

Aneks br.19 Naš broj: 01/240000951 od 16.01.2024 Br. Naručioca: 2024-ERGS-XSTL-ZY-001 od 17.01.2024

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**626.725,10 USD**	**0,00**	**626.725,10 USD**
Izvedeno ukupno:	**446.304,55 USD**	**0,00 USD**	**446.304,55 USD**
Izvedeno u prethodnim:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj:	446.304,55 USD	0,00 USD	446.304,55 USD
Izvedeno ukupno po stopi 0%:	**446.304,55 USD**	**0,00 USD**	**446.304,55 USD**
Izvedeno u prethodnim po stopi 0%:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj po stopi 0%:	446.304,55 USD	0,00 USD	446.304,55 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	22.315,23 USD	0,00 USD	22.315,23 USD
ZADRZAVANJE po prethodnim 0,00%	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po ovoj -5,00%	22.315,23 USD	0,00 USD	22.315,23 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	423.989,32 USD	0,00 USD	423.989,32 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: ČETRISTODVADESETTRIHILJADEDEVESTOOSAMDESETDEVET i 32/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:
29.03.2024

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

The additional works of soil replacement-Dodatni radovi na zameni tla

A The additional works of soil replacement/Dodatni radovi na zameni tla

A A.1	The additional works of soil replacement located in Km175+550-Km176+260 section (replacing soil with sand in a thickness of 50cm) / Dodatni radovi na zameni tla na deonici Km175+550-Km176+260 (zamena tla peskom u debljini od 50cm) Bulk excavation The position includes wide excavation in category III material, with loading, transport to the landfill up to 5 km, as well as unloading and planning of material at the landfill. The works include the excavation of the existing trunk (embankment) of the railway along the transverse profiles. Quantity according to the proof of quantity. Calculation and payment per m3 of excavated material. / Široki iskop Pozicija obuhvata široki iskop materijala III kategorije, sa utovarom, transportom do deponije do 5 km, kao i istovar i planiranje materijala na deponiji. Radovi obuhvataju iskop postojec?eg trupa (nasipa) pruge duž poprečnih profila. Količina prema dokazu količine. Obračun i plac?anje po m3 iskopanog materijala.	m3	5,34	24.732,64	132.072,30	17.612,65	94.051,55	17.612,65	94.051,55	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A A.2	The additional works of soil replacement located in Km175+550-Km176+260 section (replacing soil with sand in a thickness of 50cm) / Dodatni radovi na zameni tla na deonici Km175+550-Km176+260 (zamena tla peskom u debljini od 50cm) PROCUREMENT AND TRANSPORTATION OF MATERIALS FOR THE CONSTRUCTION OF RAILWAY EMBANKMENT The position includes procurement of sand and transportation of loaded material with unloading on transport lengths. The position includes the construction of railway embankments in a layes of 30 cm thickness with spreading, tamping, possible wetting or drying, with rough and fine planning of the material in everything according to the Technical Conditions. The embankment layers of the emedded material should achieve a modulus of deformation Ev2=45MN/m2. Quantity according to the proof of quantity. Calculation and payement per m3 of material installed in the embankment. / NABAVKA I PREVOZ MATERIJALA ZA IZGRADNJU NASIPA PRUGE Pozicija obuhvata nabavku peska i prevoz utovarenog materijala sa istovarom na transportnim relacijama. Pozicija obuhvata izradu nasipa pruge u slojevima debljine 30 cm sa posipanjem, nabijanjem, moguc?im vlaženjem ili sušenjem, uz grubo i fino planiranje materijala u svemu prema Tehničkim uslovima. Slojevi nasipa od ugrađenog materijala treba da ostvare modul deformacije Ev2=45MN/m2. Količina prema dokazu količine. Obračun i plac?anje po m3 materijala ugrađenog u nasip.	m3	20,00	24.732,64	494.652,80	17.612,65	352.253,00	17.612,65	352.253,00	
The additional works of soil replacement/Dodatni radovi na zameni tla - ukupno					**626.725,10**		**446.304,55**		**446.304,55**	
Ukupno :					**626.725,10**		**446.304,55**		**446.304,55**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-855-2024-1	The additional works of soil replacement-Dodatni radovi na zameni tla	446.304,55	446.304,55
A	The additional works of soil replacement/Dodatni radovi na zameni tla	446.304,55	446.304,55
Ukupno:		446.304,55	446.304,55

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	22.315,23	0,00	22.315,23

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	446.304,55	0,00	446.304,55	446.304,55	0,00	446.304,55
Ukupno (USD):	446.304,55	0,00	446.304,55	446.304,55	0,00	446.304,55